







| Activity ID                                                                                              | Activity Name                                    | Original Duration | Performance % Complete | Start     | Finish    | Total Float | 2021 |     |     |     |     |     |     | 2022 |     |     |     |                                                                                                                                      |     |     |
|----------------------------------------------------------------------------------------------------------|--------------------------------------------------|-------------------|------------------------|-----------|-----------|-------------|------|-----|-----|-----|-----|-----|-----|------|-----|-----|-----|--------------------------------------------------------------------------------------------------------------------------------------|-----|-----|
|                                                                                                          |                                                  |                   |                        |           |           |             | 1    |     |     |     | 2   |     |     | 3    |     |     | 4   |                                                                                                                                      |     | 5   |
|                                                                                                          |                                                  |                   |                        |           |           |             | Jun  | Jul | Aug | Sep | Oct | Nov | Dec | Jan  | Feb | Mar | Apr | May                                                                                                                                  | Jun | Jul |
|  A3570                   | SB - Final Striping & Markers (500+00-591+22.62) | 2                 | 0%                     | 15-Dec-21 | 16-Dec-21 | -171        |      |     |     |     |     |     |     |      |     |     |     |  SB - Final Striping & Markers (500+00-591+22.62) |     |     |
|  A3580                   | SB - Final Guardrail (500+00-591+22.62)          | 2                 | 0%                     | 17-Dec-21 | 20-Dec-21 | -171        |      |     |     |     |     |     |     |      |     |     |     |  SB - Final Guardrail (500+00-591+22.62)          |     |     |
|  A3590                   | SB - Final Signage (500+00-591+22.62)            | 2                 | 0%                     | 21-Dec-21 | 22-Dec-21 | -171        |      |     |     |     |     |     |     |      |     |     |     |  SB - Final Signage (500+00-591+22.62)            |     |     |
|  A3600                   | SB - Work Complete (500+00-591+22.62)            | 0                 | 0%                     |           | 22-Dec-21 | -171        |      |     |     |     |     |     |     |      |     |     |     |  SB - Work Complete (500+00-591+22.62)            |     |     |
|  A3680                   | Complete V South Bound (500+00-591+22.62)        | 0                 | 0%                     |           | 22-Dec-21 | -171        |      |     |     |     |     |     |     |      |     |     |     |  Complete V South Bound (500+00-591+22.62)        |     |     |
|  NB & SB 591+22 - 634+30 |                                                  | 10                | 0%                     | 09-Dec-21 | 22-Dec-21 | -171        |      |     |     |     |     |     |     |      |     |     |     |  NB & SB 591+22 - 634+30                          |     |     |
|  A5060                   | NB - 2" Mill & Fill                              | 5                 | 0%                     | 09-Dec-21 | 15-Dec-21 | -171        |      |     |     |     |     |     |     |      |     |     |     |  NB - 2" Mill & Fill                              |     |     |
|  A5070                   | SB - 2" Mill & Fill                              | 5                 | 0%                     | 16-Dec-21 | 22-Dec-21 | -171        |      |     |     |     |     |     |     |      |     |     |     |  SB - 2" Mill & Fill                              |     |     |
|  A1690                   | Complete V North Bound (500+00-591+22.62)        | 0                 | 0%                     |           | 22-Dec-21 | -171        |      |     |     |     |     |     |     |      |     |     |     |  Complete V North Bound (500+00-591+22.62)        |     |     |
|  A1720                   | North Bound Lane Work Complete                   | 0                 | 0%                     |           | 22-Dec-21 | -171        |      |     |     |     |     |     |     |      |     |     |     |  North Bound Lane Work Complete                   |     |     |
|  A3690                   | South Bound Lane Work Complete                   | 0                 | 0%                     |           | 22-Dec-21 | -171        |      |     |     |     |     |     |     |      |     |     |     |  South Bound Lane Work Complete                   |     |     |
|  Ramps                   |                                                  | 32                | 0%                     | 20-Oct-21 | 02-Dec-21 | -157        |      |     |     |     |     |     |     |      |     |     |     |  Ramps                                            |     |     |
|  North Bound Ramp D      |                                                  | 8                 | 0%                     | 20-Oct-21 | 29-Oct-21 | -148        |      |     |     |     |     |     |     |      |     |     |     |  North Bound Ramp D                               |     |     |
|  A1700                   | NB - Install Delay / Night Work Signs (Ramp D)   | 1                 | 0%                     | 20-Oct-21 | 20-Oct-21 | -148        |      |     |     |     |     |     |     |      |     |     |     |  NB - Install Delay / Night Work Signs (Ramp D)   |     |     |
|  A2000                   | Begin North Bound Ramp D                         | 0                 | 0%                     | 20-Oct-21 |           | -148        |      |     |     |     |     |     |     |      |     |     |     |  Begin North Bound Ramp D                         |     |     |
|  A1970                   | NB - Remove Existing Guard Rails (Ramp D)        | 2                 | 0%                     | 21-Oct-21 | 22-Oct-21 | -148        |      |     |     |     |     |     |     |      |     |     |     |  NB - Remove Existing Guard Rails (Ramp D)        |     |     |
|  A1780                   | NB - Overlay (Ramp D)                            | 2                 | 0%                     | 25-Oct-21 | 26-Oct-21 | -148        |      |     |     |     |     |     |     |      |     |     |     |  NB - Overlay (Ramp D)                            |     |     |
|  A1930                   | NB - Final Striping & Markers (Ramp D)           | 2                 | 0%                     | 27-Oct-21 | 28-Oct-21 | -147        |      |     |     |     |     |     |     |      |     |     |     |  NB - Final Striping & Markers (Ramp D)           |     |     |
|  A1950                   | NB - Final Signage (Ramp D)                      | 2                 | 0%                     | 27-Oct-21 | 28-Oct-21 | -147        |      |     |     |     |     |     |     |      |     |     |     |  NB - Final Signage (Ramp D)                      |     |     |
|  A1790                   | NB - Install New Guard Rail (Ramp D)             | 3                 | 0%                     | 27-Oct-21 | 29-Oct-21 | -148        |      |     |     |     |     |     |     |      |     |     |     |  NB - Install New Guard Rail (Ramp D)             |     |     |
|  A1960                   | NB - Work Complete (Ramp D)                      | 0                 | 0%                     |           | 29-Oct-21 | -148        |      |     |     |     |     |     |     |      |     |     |     |  NB - Work Complete (Ramp D)                      |     |     |
|  North Bound Ramp C      |                                                  | 10                | 0%                     | 08-Nov-21 | 19-Nov-21 | -148        |      |     |     |     |     |     |     |      |     |     |     |  North Bound Ramp C                               |     |     |
|  A2310                  | Begin North Bound Ramp C                         | 0                 | 0%                     | 08-Nov-21 |           | -148        |      |     |     |     |     |     |     |      |     |     |     |  Begin North Bound Ramp C                        |     |     |
|  A3770                 | NB - Install Delay / Night Work Signs (Ramp C)   | 1                 | 0%                     | 08-Nov-21 | 08-Nov-21 | -148        |      |     |     |     |     |     |     |      |     |     |     |  NB - Install Delay / Night Work Signs (Ramp C) |     |     |
|  A3780                 | NB - Remove Existing Guard Rails (Ramp C)        | 2                 | 0%                     | 09-Nov-21 | 10-Nov-21 | -148        |      |     |     |     |     |     |     |      |     |     |     |  NB - Remove Existing Guard Rails (Ramp C)      |     |     |
|  A3790                 | NB - Overlay (Ramp C)                            | 2                 | 0%                     | 11-Nov-21 | 12-Nov-21 | -148        |      |     |     |     |     |     |     |      |     |     |     |  NB - Overlay (Ramp C)                          |     |     |
|  A3800                 | NB - Final Striping & Markers (Ramp C)           | 5                 | 0%                     | 15-Nov-21 | 19-Nov-21 | -148        |      |     |     |     |     |     |     |      |     |     |     |  NB - Final Striping & Markers (Ramp C)         |     |     |
|  A3810                 | NB - Final Signage (Ramp C)                      | 5                 | 0%                     | 15-Nov-21 | 19-Nov-21 | -148        |      |     |     |     |     |     |     |      |     |     |     |  NB - Final Signage (Ramp C)                    |     |     |
|  A3820                 | NB - Install New Guard Rail (Ramp C)             | 5                 | 0%                     | 15-Nov-21 | 19-Nov-21 | -148        |      |     |     |     |     |     |     |      |     |     |     |  NB - Install New Guard Rail (Ramp C)           |     |     |
|  A2270                 | NB - Work Complete (Ramp C)                      | 0                 | 0%                     |           | 19-Nov-21 | -148        |      |     |     |     |     |     |     |      |     |     |     |  NB - Work Complete (Ramp C)                    |     |     |
|  South Bound Ramp B    |                                                  | 16                | 0%                     | 20-Oct-21 | 10-Nov-21 | -157        |      |     |     |     |     |     |     |      |     |     |     |  South Bound Ramp B                             |     |     |
|  A3080                 | Begin South Bound Ramp B                         | 0                 | 0%                     | 20-Oct-21 |           | -157        |      |     |     |     |     |     |     |      |     |     |     |  Begin South Bound Ramp B                       |     |     |
|  A3830                 | SB - Install Delay / Night Work Signs (Ramp B)   | 1                 | 0%                     | 20-Oct-21 | 20-Oct-21 | -157        |      |     |     |     |     |     |     |      |     |     |     |  SB - Install Delay / Night Work Signs (Ramp B) |     |     |
|  A3840                 | SB - Remove Existing Guard Rails (Ramp B)        | 8                 | 0%                     | 21-Oct-21 | 01-Nov-21 | -157        |      |     |     |     |     |     |     |      |     |     |     |  SB - Remove Existing Guard Rails (Ramp B)      |     |     |
|  A3850                 | SB - Overlay (Ramp B)                            | 2                 | 0%                     | 02-Nov-21 | 03-Nov-21 | -157        |      |     |     |     |     |     |     |      |     |     |     |  SB - Overlay (Ramp B)                          |     |     |
|  A3860                 | SB - Final Striping & Markers (Ramp B)           | 5                 | 0%                     | 04-Nov-21 | 10-Nov-21 | -157        |      |     |     |     |     |     |     |      |     |     |     |  SB - Final Striping & Markers (Ramp B)         |     |     |
|  A3870                 | SB - Final Signage (Ramp B)                      | 5                 | 0%                     | 04-Nov-21 | 10-Nov-21 | -157        |      |     |     |     |     |     |     |      |     |     |     |  SB - Final Signage (Ramp B)                    |     |     |
|  A3880                 | SB - Install New Guard Rail (Ramp B)             | 5                 | 0%                     | 04-Nov-21 | 10-Nov-21 | -157        |      |     |     |     |     |     |     |      |     |     |     |  SB - Install New Guard Rail (Ramp B)           |     |     |
|  A3050                 | SB - Work Complete (Ramp B)                      | 0                 | 0%                     |           | 10-Nov-21 | -157        |      |     |     |     |     |     |     |      |     |     |     |  SB - Work Complete (Ramp B)                    |     |     |
|  South Bound Ramp A    |                                                  | 14                | 0%                     | 15-Nov-21 | 02-Dec-21 | -157        |      |     |     |     |     |     |     |      |     |     |     |  South Bound Ramp A                             |     |     |
|  A3330                 | Begin South Bound Ramp A                         | 0                 | 0%                     | 15-Nov-21 |           | -157        |      |     |     |     |     |     |     |      |     |     |     |  Begin South Bound Ramp A                       |     |     |
|  A3890                 | SB - Install Delay / Night Work Signs (Ramp A)   | 1                 | 0%                     | 15-Nov-21 | 15-Nov-21 | -157        |      |     |     |     |     |     |     |      |     |     |     |  SB - Install Delay / Night Work Signs (Ramp A) |     |     |
|  A3900                 | SB - Remove Existing Guard Rails (Ramp A)        | 8                 | 0%                     | 16-Nov-21 | 25-Nov-21 | -157        |      |     |     |     |     |     |     |      |     |     |     |  SB - Remove Existing Guard Rails (Ramp A)      |     |     |
|  A3910                 | SB - Overlay (Ramp A)                            | 2                 | 0%                     | 26-Nov-21 | 29-Nov-21 | -157        |      |     |     |     |     |     |     |      |     |     |     |  SB - Overlay (Ramp A)                          |     |     |
|  A3920                 | SB - Final Striping & Markers (Ramp A)           | 2                 | 0%                     | 30-Nov-21 | 01-Dec-21 | -156        |      |     |     |     |     |     |     |      |     |     |     |  SB - Final Striping & Markers (Ramp A)         |     |     |
|  A3930                 | SB - Final Signage (Ramp A)                      | 2                 | 0%                     | 30-Nov-21 | 01-Dec-21 | -156        |      |     |     |     |     |     |     |      |     |     |     |  SB - Final Signage (Ramp A)                    |     |     |
|  A3940                 | SB - Install New Guard Rail (Ramp A)             | 3                 | 0%                     | 30-Nov-21 | 02-Dec-21 | -157        |      |     |     |     |     |     |     |      |     |     |     |  SB - Install New Guard Rail (Ramp A)           |     |     |

| Activity ID                                                                                     | Activity Name                       | Original Duration | Performance % Complete | Start     | Finish    | Total Float | 2021 |     |     |     |     |     |                                       | 2022 |     |     |     |     |     |     |
|-------------------------------------------------------------------------------------------------|-------------------------------------|-------------------|------------------------|-----------|-----------|-------------|------|-----|-----|-----|-----|-----|---------------------------------------|------|-----|-----|-----|-----|-----|-----|
|                                                                                                 |                                     |                   |                        |           |           |             | 1    |     |     |     | 2   |     |                                       | 3    |     |     | 4   |     |     | 5   |
|                                                                                                 |                                     |                   |                        |           |           |             | n    | Jul | Aug | Sep | Oct | Nov | Dec                                   | Jan  | Feb | Mar | Apr | May | Jun | Jul |
|  A3300          | SB - Work Complete (Ramp A)         | 0                 | 0%                     |           | 02-Dec-21 | -157        |      |     |     |     |     |     | ◆ SB - Work Complete (Ramp A)         |      |     |     |     |     |     |     |
|  Closeout       |                                     | 7                 | 0%                     | 23-Dec-21 | 31-Dec-21 | -171        |      |     |     |     |     |     | ▼ Closeout                            |      |     |     |     |     |     |     |
|  Administrative |                                     | 7                 | 0%                     | 23-Dec-21 | 31-Dec-21 | -171        |      |     |     |     |     |     | ▼ Administrative                      |      |     |     |     |     |     |     |
|  A3700          | SubmitAs-Built Drawings             | 2                 | 0%                     | 23-Dec-21 | 24-Dec-21 | -171        |      |     |     |     |     |     | ▮ SubmitAs-Built Drawings             |      |     |     |     |     |     |     |
|  A3720          | Submit Closeout Document            | 2                 | 0%                     | 23-Dec-21 | 24-Dec-21 | -171        |      |     |     |     |     |     | ▮ Submit Closeout Document            |      |     |     |     |     |     |     |
|  A3740          | Punchout & Corrections              | 6                 | 0%                     | 23-Dec-21 | 30-Dec-21 | -170        |      |     |     |     |     |     | ▮ Punchout & Corrections              |      |     |     |     |     |     |     |
|  A3760          | Final Grading & Seeding             | 6                 | 0%                     | 23-Dec-21 | 30-Dec-21 | -170        |      |     |     |     |     |     | ▮ Final Grading & Seeding             |      |     |     |     |     |     |     |
|  A3710          | Review & Approve As-Built Drawings  | 5                 | 0%                     | 27-Dec-21 | 31-Dec-21 | -171        |      |     |     |     |     |     | ▮ Review & Approve As-Built Drawings  |      |     |     |     |     |     |     |
|  A3730          | Review & Approve Closeout Documents | 5                 | 0%                     | 27-Dec-21 | 31-Dec-21 | -171        |      |     |     |     |     |     | ▮ Review & Approve Closeout Documents |      |     |     |     |     |     |     |
|  A3750          | Contract Completion                 | 0                 | 0%                     |           | 31-Dec-21 | -171        |      |     |     |     |     |     | ◆ Contract Completion                 |      |     |     |     |     |     |     |